



FIRE SPRINKLER AFFIDAVIT

DATE _____ PERMIT NO _____

JOB NAME _____ SQUARE FEET _____

ADDRESS _____

CONTRACTOR _____ ROC _____

EMAIL _____ PHONE _____

MUST MEET THESE REQUIREMENTS

- Maximum number of sprinkler devices allowed to be added, subtracted or relocated is five.
- All work is limited to drops and arm-over.
- Positions of sprinkler heads relative to architectural features such as soffits, beams, partitions, walls, etc. shall comply with NFPA 13 edition 2010.
- The orifice size of the sprinkler head(s) being installed shall have the same orifice of the existing system.
- Only one sprinkler head shall be installed from one drop (exception up to two heads from one drop may be installed when each head is in a separate fire area).
- The area covered per head is limited to the spacing requirements of NFPA 13.
- Tenant Improvements (TI's) in building shall be equipped with quick response heads (See NFPA 13 Section 8.3.3.4).
- The installation shall comply with the requirements of NFPA 13.
- Final approval shall be subject to on-site test and inspection.

In addition, I understand the following documentation shall be provided to the authority having jurisdiction:

- A sketch attached to this document showing the area of work within the building.
- Scope of work.

SUBMITTING INDIVIDUAL _____
(Please print)

SUBMITTING INDIVIDUAL _____
(Signature)

ISSUED BY _____
(Please print)

PLANS PICKED UP _____
(Please print)

DATE _____



All construction permits are valid for 180 days from time of application approval. One 90 day extension may be granted by the fire code official following a written request which demonstrates justifiable cause.